QUALITY CONTROL ABSTRACT

Name of Work: Solid Waste Management Work in Ward No 08.

Job Code:- 008-17-000063

Bill No :- First and Final Bill

Name of Agency :- M/S KRDIL

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No of Sample Conducted for Test	No. Of Sample to Be Conduct for Test
Building Works									
		1.Solid Waste Management Work in Ward No 08.							
	For Plane Cement Concrete -								
1	Cement Test				63.92	Cum			
		Setting Time - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	7	7
		Soundness - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	7	7
		Standarad Consistancy IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	7	7
2	Fine Aggregate								
		Specific Gravity and Water Absorption (IS 2386 Part. 3)1963	Days	One Source		-	-	7	7
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	7	7
3	Coarse Aggregate								
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	7	7
	For M15 Concrete -								
1	Cement Test				37.09	Cum			
		Setting Time Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	5	5
		Soundness Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	5	5

30/10/19

		Standarad Consistancy Test IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	5	5
2	Fine Aggregate							5	5
		Specific Gravity and Water Absorption Test (IS 2386 Part. 3)1963	Days	One Source		-	-	5	5
		Sieve Analysis Test (IS 2386-Part 1)-1963	Days	One Source		-	-	5	5
3	Coarse Aggregate							5	5
		Aggrgate impact Value Test (AIV) (IS 2386- Part 4)-1963	Days	One Source		-	-	5	5
				One Source				5	5
		Sieve Analysis Test (IS 2386-Part 1)-1963 20 mm Aggregates	Days	One Source		-	-	5	5
		Sieve Analysis Test (IS 2386-Part 1)-1963 12.5 mm Aggregates	Days	One Source		-	-	5	5
4	Cube Test								
		Compressive Strength Test (IS 516-1959)	Cum	1 Sample for 5m3	37.09			5	5
	For M20 Concrete -				30.64	Cum			
1	Cement Test								
		Setting Time Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	7	7
		Soundness Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	7	7
		Standarad Consistancy Test IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	7	7
2	Fine Aggregate							7	7
		Specific Gravity and Water Absorption Test (IS 2386 Part. 3)1963	Days	One Source		-	-	7	7
		Sieve Analysis Test (IS 2386-Part 1)-1963	Days	One Source		-	-	7	7

CONSULTANTS

30/12/19

3	Coarse Aggregate							7	7
		Aggrgate Impact Value Test (AIV) (IS 2386- Part 4)-1963	Days	One Source		-	-	7	7
				One Source				7	7
		Sieve Analysis Test (IS 2386-Part 1)-1963 20 mm Aggregates	Days	One Source		-	-	7	7
		Sieve Analysis Test (IS 2386-Part 1)-1963 12.5 mm Aggregates	Days	One Source		-	-	7	7
4	Cube Test								
		Compressive Strength Test (IS 516-1959)	Cum	1 Sample for 5m3	30.64			7	7
	Precast Items								
	Load Bearing Solid Block	Compression Strength Test (IS 2185, Part 1: 2005)	sqm	One Sample Per Batch	223.43	-	-	3	3
	RCC Slab 100 mm	Core Compressive Test (IS 2185, Part 1: 2005)	sqm	One Sample Per Batch	251.96	-	-	1	1
	Kerb	Compression Strength Test (IS 2185, Part 1: 2005)	sqm	One Sample Per Batch	1284.00			1	1

TEHP CONSULTANTS

30/12/19